2020-21

PROJECT MANAGEMENT CONSULTANCY REPORT

Name of the Client: Executive Engineer, Dasarahalli Division, BBMP, Bangalore.

Agency: M/S Technical Manager(West), KRIDL,, Bangalore.

Name of the Work: :Improvements to CC Roads at Mallikarjuna Swamy Temple and Shree Shakthi Bhavana Surrounding area in ward no 13 Shettyhalli Sub division, BBMP, Bangalore..

M/s. CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Road Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited as per ISO-17025: 2005 Laboratory

#133, Bhuvaneshwarinagar, Dodda Basti Main Road, Bangalore-560056
e-mail: civilqualityconsultants@gmail.com Ph: 080-23240644 Mob: 9886998316

Scanned by CamScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Name of Work ::**Improvements to CC Roads at Mallikarjuna Swamy Temple and Shree Shakthi Bhavana Surrounding area in ward no 13 Shettyhalli Sub division, BBMP, Bangalore.**

Name of Client	:	**Executive Engineer,** Dasarahalli Division, BBMP, Bangalore.
Contractor/Agency	:	**M/S Technical Manager(West),KRIDL,** Contractor, Bangalore..
Total Cost	:	Rs. 22.51 Lakhs
Date of Inspection	:	13.11.2020
Status of Bill	:	2nd and final Bill
In the Presence of	:	(a) **Assistant Engineer (W. No.13),** BBMP, Bangalore.
	:	(b) **Mr. Mohan G,** Engineer M/S Civil Quality Consultants and Engineers, Bangalore

Sl.No	Description of the Item		Comments / observations
1	KSRRB 300-3. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil invoiving , excavated surface leveled & sides neatly dressed , the	:	Work done up to the billed quantity and Quality is satisfactory
2	Removing And Refixing stone slabs of drains and pointing in C.M (1:3) (Page No.27/ Item No.5.33/ PWD SR 2018-19)	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates	:	Work done up to the billed quantity and Quality is satisfactory
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates	:	Work done up to the billed quantity and Quality is satisfactory

Scanned by CamScanner

Sl.No	Description of the Item		Comments / observations
5	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement and	:	Work done up to the billed quantity and Quality is satisfactory
6	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling	:	Work done up to the billed quantity and Quality is satisfactory
7	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap I basalt to wet mix macadam specifications including pre mixing the material	:	Work done up to the billed quantity and Quality is satisfactory
9	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per	:	Work done up to the billed quantity and Quality is satisfactory
10	Removal of Unserviceable Soil with Disposal KSRRB M300-19. Removal of unserviceable soil including excavation, loading and disposal but excluding replacement by suitable soil	:	Work done up to the billed quantity and Quality is satisfactory
11	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end	:	Work done up to the billed quantity and Quality is satisfactory
12	KSRRB M100-4.1. Cost of Haulage Excluding Loading and Unloading MORTH -100/ Chapter 1 Case-I : Surface Road (P.No.136 & I.No.17.4 PWD 18-19)	:	Work done up to the billed quantity and Quality is satisfactory
13	KSRRB 500-6: Providing and applying primer coat with bitumen emulsion on prepared surface of granular base such as WMM including clearing of road surface and spraying	:	Work done up to the billed quantity and Quality is satisfactory

Scanned by CamScanner

CIVIL QUALITY CONSULTANTS & ENGINEERS

(Buildings Geo-Tech & Highway Materials Testing Laboratory)
An ISO 9001: 2015 Certified Company
NABL Accredited As Per ISO/IEC : 17025:2005 Laboratory

JAS-ANZ
ISO 9001:2000 CERTIFIED

Sl.No	Description of the Item		Comments / observations
14	KSRRB M500-19. Providing and laying bituminous concrete 40 mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and	:	Work done up to the billed quantity and Quality is satisfactory

For CIVIL QUALITY CONSULTANTS & ENGINEERS

Authorised Signatory

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner